

Physical and financial status of PMGSY roads (Phase-II) of Jammu March- 2010

District	District Code	Name of Block	Package No:-	Length in K.M.	Habitation	Name of the Roads	Sanctioned cost		Present Status of work	Cumml. Exptt. Upto 03/2004	Exptt during 2004-05, 2005-06 & 2006-07	Cuml. Exptt. Ending 2007-08	Cuml. Exptt Ending 2008-09	Exptt during 2009-2010	Cumml. Exptt. ending Mar-10	Expected date of completion
							Cost of Projects approved by GO in Rs in Lacs	Revised cost of Projects approved by STA in Rs in Lacs								
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Jammu	JK05	1. R.S.Pura	JK0-504	1.27	1. Jajawal	Link road from Main road to Jajawal	30.18	30.60	Physically completed	26.63	3.92	30.55	30.55	0.00	30.55	Completed
		2. Vijaypur	JK0-508	3.50	1. Chak Chanda Singh 2. Mandelyal, 3. Kandral 4. Chak Bakain	Const.of road from Ramgarh to Kandral	86.63	86.61	Physically Completed	30.46	42.11	81.75	81.75	0.00	81.750	Completed
		3. Marh	JK0-505	6.50	1. Jaswan	Link road from Halqual to Jaswan	155.35	155.35	Work completed up to Pre-Mixing level up to 2.0Km & In balance length of road i.e 4.50 Km there is land dispute	5.80	27.08	48.4	48.91	0.00	48.91	2 KM of road completed upto Pre-mixing level & in balance length of road i.e 4.5Km there is land dispute
		4. Marh	JK0-506	2.12	1. Chak Durga 2. Patniyal 3. Chak Choana	Link road from Akalpur to Patniyal	52.85	75.29	Work Phy.Completed up to Pre-mixing level. WBM I,II & III completed. Pre-mixing of Akalpur to Patniya completed. 12 Mtr span RCC bridge in KM II completed. Except protection work on down/up steam of nallah but work of protection work could not be started due to non release of fund for said project by JKSRDA	0.00	36.83	52.84	55.36	0.27	55.63	Jul-10 subject to release of funds as per revised cost by JKSRDA
		5. Marh	JK0-506	5.50	1. Ismailpur 2. Devasthan Morha of village Chak Chuhan 3. Shahjadpur Bhopa Ganya	Link road form Punnu Di-Hatti to Gangwoon Via Sujatpur Pupa	155.77	205.95	Earth work completed upto 5.30 KM . WBM I,II&III comp.in 5.3 KM. Except 100 M land disputed portion & 100m approach area near 2nd no bridge. Pre-mixing completed upto 5.30 Km 12 Mtr span RCC bridge one no.complected . Second No:- 12 Mtr span RCC bridge completed, Except approaches of 2nd bridge , the tender for same stands floted, but work of approach could not be started due to non release of funds for said project by JKSRDA	46.49	107.28	155.77	187.15	5.43	192.58	Jul-10 subject to release of funds as per revised cost by JKSRDA
		6. Satwari	JK0-507	9.81	1. Thalwal 2. Parladhpur 3. Gangu Chak 4. Allora 5. Sohanjana	Link road from Phallain to Prambli Via Thalwal etc	289.53	288.98	Physically Completed	44.10	156.97	235.75	254.85	9.57	264.42	Phy Completed

				6. Prambly												
			28.70		Total:-	770.31	842.78			153.48	374.19	605.06	658.57	15.27	673.840	

Physical and financial status of PMGSY roads (Phase-II) of Jammu March- 2010

District	District Code	Name of Block	Package No:-	Length in K.M.	Habitation	Name of the Roads	Sanctioned cost		Present Status of work	Cumml. Exptt. Upto 03/2004	Exptt during 2004-05, 2005-06 & 2006-07	Cuml. Expdtt. Ending 03/2008	Cuml. Expdt. ending 2008-09	Expdt during 2009-2010	Cumml. Expdtt. ending Mar-10	Expected date of completion
							Cost of Projects approved by GO approved by STA in Lacs	Revised cost of Projects approved by STA in Lacs								
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Doda	JK04	1. Ramban	JK0-402	1.20	1. Magu	Batote bye pass to Magu Nallah	45.57	58.24	E/Work up to 800. mts completed. Work in Km Ist Rd0 to Rd 400 stopped due to Honble Court order.	1.35	20.953	22.303	22.45	0.000	22.450	Work stopped due to H. Court
		2. Doda	JK0-402	6.00	1. Dhara 2. Tantna	Dhara to Gunda (Phase ist) upto Tantan Km 21th to 26.50	212.07	275.12	E/work completed upto last village i.e upto 6Km.. WBM-I,II, & III layers completed in all the 6Km. R/Wall & B/Wall 90% completed , rest work in progress. Tenders for Pre-mixing have been called.	55.16	60.1	115.26	172.40	20.610	193.010	The work will be completed by July 2010 subject to condition funds are releaded as per revised cost
		3. Bhelassa	JK0-404	6.00	1. Hanubhatpura (Batyas) 2. Jakyas, 3 Belichinara	Const.of road from Batyas to Jakyas	191.40	300.20	E/work completed upto last village i.e upto 6Km. WBM-I,II, & III layers completed in all the 6 Km. R/Wall & B/Wall 90% completed , rest work in progress. Tenders for Pre-mixing have been called.	34.54	68.60	136.37	224.92	38.713	263.633	The work will be completed by July 2010 subject to condition funds are releaded as per revised cost
		4.Kishtwar		4.00	1. Kulna & Morha, 2. Mimu	Batta to Kulna	128.80	201.29	E/Work Km Ist & 2nd completed. Km 3rd & 4th 40 % completed rest work in progress. WBM-I& II in Km Ist & Km 2nd 90% completed.Rest work in progress. C.D Works:- 2No Hume pipe completed & 2No scuppers in progress.R/Wall & B/Wall 50 % Completed and rest work in progress.	9.06	30.088	60.094	89.61	12.882	102.492	The work will be completed by July 2010 subject to condition funds are releaded as per revised cost
		MP recommend ed		4.00	1 Fellar (with Morhas) I Sunder nagar II Kelar iii Dwaro, iv Batwalna	Shiv Nagar to Sawaran	130.41	201.18	E/Work completed. WBM- Grade- I 80% completed & balance work put to tenders again . R/Wall & B/Wall 70 % completed rest in progress.	18.01	45.75	73.39	89.57	31.245	120.815	The work will be completed by July 2010 subject to condition funds are releaded as per revised cost
				5.00	1. Dugga 2. Khor	Shandri to Sharote	166.80	242.05	E/Work Completed. WBM- Km 3rd,4th & Km 5th completed. WBM -Km- Ist & 2nd in progress. R/Wall & B/Wall 80 % completed.	59.30	67.732	142.543	157.59	11.573	169.163	-do-
				26.20		Total:		875.05	1277.96		177.42	288.46	549.959	756.54	115.023	871.563
Udh.	JK14	1. Gool	JK14-02	3.00	1. Hara	Jaman to Hara.	108.41	108.41	E/work 90% completed. CD works in progress WBM I,II comp .in Ist & 2Km & 3 layer is in progress in Ist & 2nd . Premixing work is allotted	4.74	75.876	84.456	84.71	5.85	90.56	Jul-10
		2.Udhampur	JK14-02	8.00	1. Manmella	Majalta to Dhani via Chang	182.35	182.35	Completed	25.39	132.1	179.324	182.19	0.000	182.190	completed
		3. Mahore	JK14-02	4.00	1. Sarh upper	Bagga to Gundi	153.49	153.49	E/Work 90% completed upto 4Km. CD works in progress. WBM-I& WBM-II completed in 3M Km WBM -III in progress.	31.83	55.038	106.664	112.99	2.917	115.907	Jul-10
				15.00		Total:		444.28	444.28		61.96	263.02	370.444	379.89	8.767	388.657

Physical and financial status of PMGSY roads (Phase-II) of Jammu March- 2010

1	2	3	4	5	6	7	Sanctioned cost		10	Present Status of work	11 Cumml. Exptt. Upto 03/2004	12 Expdtd during 2004-05, 2005-06 & 2006-07	13 Cuml. Exptt. Ending 2007-08	14 Cuml. Expt ending 2008-2009	15 Expdtd during 2009- 2010	16 Cumml. Expdtd. ending Mar-10	17 Expected date of completion
							8 Cost of Projects approved by GOI Rs in Lacs	9 Revised cost of Projects approved by STA RS in Lacs									
Kathua	JK07	1. Kathua	JK07-03	3.20	1. Patoli Dola 2. Dilwan 3. Malu 4. Adel	Dolakhud to Malu	84.82	75.21	Completed	24.86	47.43	75.21	76.21	0.00	75.210	completed	
		2. Kathua	JK07-03	1.30	1. South 2. Patyani 3. Tridwan 4. Patti	South Patyani to Tridwan (Phase -I)	44.16	44.16	completed	6.05	27.18	33.43	33.43	0.00	33.430	completed	
		3. Hiranagar	JK07-03	1.35	1. Pathwal 2. Karwal	Pathwal to Karwal	39.08	38.98	Completed	8.33	6.61	25.661	34.67	0.00	34.668	completed	
		4. Ghagwal	JK07-03	1.85	1. Sanora 2. Paloona 3. Badyal	Sanora to Paloona	38.82	39.20	Completed	21.80	12.94	36.00	36.00	0.00	36.00	completed	
		5. Basholi	JK07-02	1.00	1. Nagrota 2. Kheermit (upper & lower) 3. Lower portion & Vill. Jhankar 4. Mera Mikka	Nagrota to Kheermit	26.84	27.13	Completed	10.31	16.154	26.84	27.09	0.00	27.090	completed	
		6. Billawar	JK07-02	1.50	1. Sialona 2. Aglidhar	Sialna to Aglidhar	36.57	34.24	Completed	17.02	15.221	33.94	34.14	0.00	34.141	completed	
		7L-Maihar	JK07-02	1.50	1. Katli 2. Kaloran	Katli to Kaloran	41.11	41.00	Completed	18.99	19.235	38.964	39.11	0.00	39.114	completed	
				11.70		Total:-	311.44	299.92		107.36	145.21	270.046	279.65	0.00	279.653		

Physical and financial status of PMGSY roads (Phase-II) of Jammu March-2010

District	District Code	Name of Block	Package No:-	Length in K.M.	Habitation	Name of the Roads	Sanctioned cost		Present Status of work	Cumml. Exptt. Upto 03/2004	Expdt during 2004-05, 2005-06 & 2006-07	Cuml. Exptt. Ending 2007-08	Cuml. Exptt ending 2008-2009	Expdt during 2009-2010	Cumml. Exptt. ending Mar-10	Expected date of completion
							Cost of Projects approved by GOI in Rs in Lacs	Revised cost of Projects approved by STA in Rs in Lacs								
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Rajouri	JK12	1. Kalakote	JK12-02	5.50	1. Marote 2. Barmandal 3. Keri 4. Broh	Tatapani to Broh	156.90	175.82	Work completed	44.93	83.798	158.138	175.82	0.000	175.82	Completed
		2. Budhal	JK12-04	5.00	1. Hubbi 2. Sawari 3. Kakora	Kandi to Hubbi	131.61	154.75	Work completed	29.43	91.905	129.440	154.75	0.000	154.750	Completed
		3. Rajouri	JK12-03	5.00	1. Nandyala 2. Androoth	Nandyala to Androoth	141.05	160.27	Work completed	77.25	63.60	140.850	160.27	0.000	160.27	Completed
				15.50		Total:-	429.56	490.84		151.61	239.3	428.428	490.84	0.00	490.840	
POONCH	JK11	1. Mandi	JK11-09	2.00	1. Dhara, 2. Danna	Fatehpur to Lalpakh	51.44	55.0	Work completed	9.19	24.45	41.53	50.94	0.00	50.94	Completed
				7.00		Total:-	51.44	55.0		9.19	24.45	41.53	50.94	0.00	50.94	
	G.Total			99.1			2882.08	3410.78	Phase-II	661.02	1334.6	2265.467	2616.43	139.05	2755.483	