

Physical achievements under Model Villages ending 08/2011

District	Blocks	Model Villages	Common Facility Centers (CFCs)	Rural Information Centers (RICs)	Shop Lines	Lanes/Drains			Recreational facilities
						Target (no.)	Taken up (no.)	Status	
Kathua	Billawar	Komla	Completed	Completed	4 Nos. completed	30	30	30	Park completed / Playground 1 No completed
	Basholi	Dhar Manpur	Completed	Completed	4 Nos. completed	12	12	12	completed
	Bani	Dullangal	Finishing Stage	Roof laid	5 Nos. completed	26	23	20 Completed & 3 inprogress	Park/ playground completed
	L-Malhar	Malhar	Completed	Completed	8 Nos. completed	35	35	35	Park/ playground completed

