

Physical achievements under Model Villages ending 05/2010

District	Blocks	Model Villages	Common Facility Centers (CFCs)	Rural Information Centers (RICs)	Shop Lines	Lanes/Drains			Recreational facilities
						Target (no.)	Taken up (no.)	Status	
Samba	Vijaypur	Rangoor	Not taken up	Completed	4 completed	25	25	25 completed	Completed
	Samba	B-Kameela	Completed	Completed	9 completed	21	21	21 completed	Completed
	Ghagwal	Malani Upper/Lower	Completed	Completed	completed	48	48	48 completed	Completed
	Kathua	Kharote	Completed minor works inprogress	Completed	Not taken up	20	20	20 completed	completed
	Barnoti	Barwal	Completed minor works inprogress	Completed minor works inprogress	Not taken up	35	35	33 completed & 2 inprogress	Completed
	Hiranagar	Changi	Completed	Completed	Completed	28	28	27 completed 1 not taken up	completed

Model Village B-Kameela/Malani/Kharote stands already inaugurated by Hon'ble Minister for RD & PR

