

### Physical achievements under Model Villages ending 05/2010

District	Blocks	Model Villages	Common Facility Centers (CFCs)	Rural Information Centers (RICs)	Shop Lines	Lanes/Drains			Recreational facilities
						Target (no.)	Taken up (no.)	Status	
Kathua	Billawar	Komla	Completed minor works inprogress	Completed	completed	30	30	28 Completed & 2 inprogress	Finishing Stage
	Basholi	Dhar Manpur	Completed needs face lifting	Completed	Completed	12	12	12 Completed	Finishing Stage
	Bani	Dullangal	Finishing Stage some works inprogress	Finishing Stage some works inprogress	completed	26	23	20 Completed & 3 inprogress	Park/ playground completed
	L-Malhar	Malhar	Completed minor works inprogress	Completed minor works inprogress	completed	35	35	35 completed	Park/ playground completed

