

INDIRA AWASS YOJANA/RURAL HOUSING SCHEME PHYSICAL PERFORMANCE (ending 09/2010)

Month:-September ,2010

S.No	District	Annual Target 2010-11			Construction Houses completed					Houses under Const.	Free Bonded Labourer	Ex-Service men	Physically Mentally Challenged	Houses allotted in the name of						No.of works		
		SOS	New targets conveyed by GOI	Total	SC	ST	Minorities	Others	Total					Men	Women				Husband and Wife Jointly	Smokeless Chullahs Installed	Sanitary Latrines	
															Married	Un-Married	Widow	War Widow				Total
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	Jammu	3842	1634	5476	1227	87	5	784	2103	3954	0	0	5	2110	184	13	341	0	538	133	0	110
2	Kathua	339	765	1104	118	31	0	141	290	523	0	0	0	234	0	0	26	0	26	0	0	0
3	Udhampur	126	557	683	64	31	0	63	158	595	0	0	0	91	0	0	19	0	19	0	0	0
4	Rajouri	1229	660	1889	19	30	0	59	108	2328	0	0	12	161	0	0	0	0	0	447	0	0
5	Poonch	5	459	464	0	74	0	90	164	220	0	0	0	107	0	0	9	0	9	0	0	0
6	Doda	17	247	264	0	0	0	21	21	491	0	0	0	17	0	0	0	0	0	0	0	0
7	Samba	19	243	262	7	1	0	1	9	175	0	0	0	148	17	0	19	0	36	0	0	0
8	Reasi	13	249	262	3	7	0	2	12	262	0	0	0	194	19	0	61	0	80	0	0	0
9	Kishtwar	0	193	193	0	0	0	0	0	193	0	0	0	116	20	0	11	0	31	46	0	0
10	Ramban	15	183	198	0	0	0	15	15	248	0	0	0	93	64	10	33	0	107	0	0	0
	G.Total:-	5605	5190	10795	1438	261	5	1176	2880	8989	0	0	17	3271	304	23	519	0	846	626	0	110

The MPR for the month ending 09/2010 has been consolidated as per the report furnished by the ACDs.