

Name of State:- J&K
Reporting as on March- 2010

PMGSY

(Rs. in lacs)
PW-I

Sl. No.	District	Road works				Original Cost approved by GOI	Revised cost approved by STA	Physical Progress of Road Works								% Phy. progress	Expd. ending Mar-10	Remarks if any
		New connectivity		Up-gradation				Completed works				Ongoing works						
		Nos.	Length	Nos.	Length			New connectivity		Up-gradation		New connectivity		Up-gradation				
			Kms		Kms			Nos.	Length Kms	Nos.	Length Kms	Nos.	Length Kms	Nos.	Length Kms			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	Jammu	3	10.90	-	-	323.92	323.92	3	10.90	-	-	-	-	-	-	100	323.78	
2	Kathua	2	4.12	-	-	121.36	121.36	2	4.12	-	-	-	-	-	-	100	121.29	
3	Udhampur	0	0.00	3	16.00	301.21	301.21	0	0.00	3	16		0.00	-	-	100	293.33	
4	Rajouri	1	4.70	-	-	134.28	134.28	1	4.70	-		-	-	-	-	100	134.28	
5	Poonch	1	5.75	-	-	144.73	148.27	1	5.75	-	-	0	0.00	-	-	100	148.08	
6	Doda	1	3.00	1	1.34	122.43	122.43	1	3.00	1	1.34	-	-	-	-	100	122.43	
	Total:-	8	28.47	4	17.34	1147.93	1151.47	8	28.47	4	17.3	0	0.00	-	-	100	1143.190	