

		Total :-	-	4.125			121.36	121.36		89.23	29.52	121.29	0.00	0.00	121.29	
Udhampur	Jk14	Majalra	JK1401	4	1. Pooni	1. Majalra to Peoni Road	72.42	72.42	Completed	56.89	13.973	70.961	71.81	0.00	71.811	Completed
		Majalra	JK14-01	7.00	1. Sandoo 2. Sail	2. Daseen to S.K Bair	135.39	135.39	Completed	82.24	34.087	133.817	134.64	0.00	134.640	completed
		Majalra	JK14-01	5.00	1. Upper Thalora 2. Chiani 3. Tajor	3. Tahelora to Tajor road	93.4	93.40	Completed	60.69	19.23	83.515	86.88	0.000	86.88	completed
		Total :-	-	16.00			301.21	301.21		199.82	67.29	288.29	293.33	0.000	293.331	

Physical and financial status of PMGSY roads (Phase-I) of Jammu Province ending March-2010

District	District Code	Name of Block	Pacakege No.	Length in K.M.	Habitation Covered	Name of the Roads	Sanctioned cost (Rs. in lacs)		Physical Status	Cumml. Expdtt. ending 03/2004	Expdtt during 2004-05 & 05-06 & 06-07 ending '03/2007	Cumml. Expdt. 8-Mar	Cuml. Exptt. Ending 2008-2009	Expdt. during 2009-2010	Cuml. expdt ending Marcg-2010	Expected date of completion
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18
Rajouri	JK12	Sunderbani	-	4.70	1. Neuti 2. Barnara 3. Langer	Road from Makool to Bhatta tall Block Sunderbani	134.28	134.28	Completed.	105.49	28.79	134.28	134.28	0.00	134.28	completed
		Total :-	-	4.70			134.28	134.28		105.49	28.79	134.28	134.28	0.00	134.28	
Poonch	JK11	Balakote	-	5.75	1. Basoni Dhargloon	2. 1.Road from NH Basoni to Dhargloon Block Balakote	144.73	148.27	Completed.	102.66	32.11	144.65	148.08	0.00	148.08	Phy.comp.
		Total :-	-	5.75			144.73	148.27		102.66	32.11	144.65	148.08	3.43	148.08	
Doda	JK04	Ramban	JK0401	1.34	1. Digdoll	1. Road from NH -A to Digdol Block Ramban	31.10	31.1	Completed.	31.10	0.00	31.10	31.10	0.00	31.10	completed
		Ramban	JK0401	3.00	1. Boonibari	2.Road from Batote to (Bypass to Boonbari)	91.33	91.33	Completed.	48.96	42.37	91.33	91.33	0.00	91.33	completed
		Total :-	-	4.34			122.43	122.43		80.06	42.37	122.43	122.43	0.00	122.43	
		Grand total :-	-	45.82			1147.93	1151.47		864.13	236.99	1134.72	1144.41	0.00	1143.191	